

**DECEMBER 9, 2013 PUBLIC WORKS DEPARTMENT CITY COUNCIL UPDATE**  
**BART STEPP, PUBLIC WORKS DIRECTOR**

PROJECTS COMPLETED LAST MONTH

PROJECTS IN PROGRESS

1. **Scott Reconnection Study Project** –Open house scheduled for December 10<sup>th</sup> at council chambers from 5:30-7:30 to review alternatives. Press release on open house and mailers for open house were sent out week of 11/27.
2. **Ranney Well Project** – Permit applications have been submitted to City, WSDOH, WSDFW, and DNR. SEPA DNS determination made 12/2/13. Hearing Examiner for Shoreline Permit is set for January 7<sup>th</sup>.
3. **Westside Sewer Project** – Insituform crew schedule to complete lining work pushed out to 12/6/13. Subcontractor is working on grouting of interior laterals over next month.
4. **Lift Station #9 Improvements (Walt's Meats Project)** – Walt's has paid contract price, contractor has completed paperwork, submittals have been approved, and Notice to Proceed has been given. On-site work will probably start in January.
5. **Police Station** –Police moved in 12/3/13 and 12/4/13, light poles arrived 12/4/13, second punchlist walkthrough completed 12/3/13. Punchlist will be completed over next couple weeks.
6. **PW Storage Building** – Plans have been submitted to Planning for approval. DRC approved project on 12/4/13. Project to go out to bid in December with bid award in January.
7. **Downtown LED Lights** – Clerk Treasurer's office will compare electrical usage for those meters over the winter to determine savings.
8. **2013 CDBG Horseshoe Lake Path Grant** – Clark County now is saying we have \$62,000 in funds for this project. We originally requested \$75,700. 2014 budget will propose that we use existing Park Impact Fee Funds to provide the necessary match to complete this project in 2014.
9. **Large Water Meter Repair** – Staff in process of replacing all old water meters 2" or larger in town. In 2014 staff will work on 1-1/2" and 1" meters. Older meters lose accuracy so replacement of large users can reduce unaccounted for water and provide more accurate billing.
10. **2014 CDBG Project** – Public Works submitted grant application for Old Town Connections Project on 12/2/13.

PROJECTS IN NEED OF COUNCIL DIRECTION – NONE

PROJECTS SET FOR COUNCIL AGENDA NEXT MONTH

11. **SR 503/E Scott Intersection Project** – Following interviews SCJ Alliance was selected as the consultant for the project. Contract expected to come to council for approval on December 16<sup>th</sup>.
12. **South Woodland Safe Walking Route Project (SRTS)** – HHPR has been selected as the consultant for this project. Contract expected to come to council for approval at December 16<sup>th</sup> meeting.